66x600 Broiler House # 5

Control - No Fan Shades Installed

	1	2	3	4	**AVG FPM**	Static Pressure
1st Reading	681	778	795	618	**718**	0.21
2nd Reading	623	772	733	580	**677**	0.21
Average Reading					**697.5**	

With Light Traps Installed on Tunnel Fans

	1	2	3	4	**AVG FPM**	Static Pressure
1st Reading	655	770	765	580	**692.5**	0.20
2nd Reading	648	742	675	595	**665**	0.20
Average Reading					**678.75**	

FPM measurements taken 100'-0" from tunnel fan end of house approximately 4'-0" abov
Used Kestrel 3000 meters No birds in house.